



blackwood associates, inc.
architects-planners-visualization

FIELD REPORT

PAGE 1 OF 1

OWNER X ARCHITECT X OTHER
CONTRACTOR X FIELD

PROJECT: SteppingStones Recreation Center FIELD REPORT NO.: 5
CONTRACTOR: Flint Construction Co., Inc. ARCHITECTS' PROJECT NO.: 0492100
DATE: 09/24/2004 WEATHER: Sunny TEMP: 70° F
EST. % OF COMPLETION: CONFORMANCE WITH SCHEDULE (±): On schedule.

PRESENT AT SITE: Pam Wean, BAI
Rob Flint, Flint Construction Co., Inc.
John Jackson, Flint Construction Co., Inc.
Mike Ray, GMR
David J. Riggs, SteppingStones
Bob Pirner, SteppingStones
3 men onsite setting site drains
(3 plumbers on their way)

OBSERVATIONS:

Plumbing should be complete today.

Next concrete pour, Monday, 09/27/2004. Concrete should be done by 10/01/2004, weather permitting.

Sewer, water, drainage, and utilities to building done by 10/01/2004.

Stone base for roads and parking done by 10/01/2004.

Metal Building – October 26 tentative delivery date.

Building erection – 5-6 weeks. At that time, project should be at 50% completion.

See attached meeting notes for additional discussions.

REPORT BY: Pam Wean