



blackwood associates, inc.
architects-planners-visualization

FIELD REPORT

PAGE 1 OF 1

OWNER X ARCHITECT X OTHER X
CONTRACTOR X FIELD

PROJECT: SteppingStones Recreation Center FIELD REPORT NO.: 10
CONTRACTOR: Flint Construction Co., Inc. ARCHITECTS' PROJECT NO.: 0492100
DATE: 01/18/2005 TIME: 11:30 a.m. WEATHER: Partly Cloudy TEMP: 14° F
EST. % OF COMPLETION: 50%+ CONFORMANCE WITH SCHEDULE (±): On

PRESENT AT SITE: Kenton Blackwood, BAI
Pam Wean, BAI
John Jackson, Flint Construction Co., Inc.

OBSERVATIONS:

Photos taken.

Aluminum windows have been installed. Front entry doors are not installed.

Hanging of drywall approximately 50% complete. No mudding. Observed insulation at voids.

Fire-rated ceiling installed in Storage Room.

Temporary heaters in several locations of building.

Interior hollow metal door frames and windows have been installed.

Sprinkler line work has continued.

John Jackson inquired about the gas service. Indicated Owner had made application. He said Triad was not familiar with any plans for gas. To be reviewed.

REPORT BY: Kenton Blackwood