



blackwood associates, inc.
architects-planners-visualization

FIELD REPORT

PAGE 1 OF 1

OWNER X ARCHITECT X OTHER X
CONTRACTOR X FIELD

PROJECT: SteppingStones Recreation Center

FIELD REPORT NO.: 11

CONTRACTOR: Flint Construction Co., Inc.

ARCHITECTS' PROJECT NO.: 0492100

DATE: 02/10/2005 TIME: 11:00 a.m.

WEATHER: Snowy/Overcast

TEMP: 27° F

EST. % OF COMPLETION: 58%+

CONFORMANCE WITH SCHEDULE (±): On

PRESENT AT SITE: Kenton Blackwood, BAI
Bob Pirner, SteppingStones
Susan Fox, SteppingStones
Rob Flint, Flint Construction Co., Inc.
Roger Flint, Flint Construction Co., Inc.
10 – 12 workers

OBSERVATIONS:

Photos taken.

Metal deck applied at entry canopy.

Drywall has been mudded, sanding underway. Waiting in shower areas for plumbing work to be completed before hanging drywall. Similar situation at Break Room.

Temporary heat in use.

Temporary LP tank set on site and not in use.

Metal panels installed at the interior of the Gym area.

Aluminum entry doors scheduled to be delivered today.

HVAC ductwork installation continuing.

Fire separation between Gym and remaining building appears to be in place.

Hollow metal windows are in place.

REPORT BY: Kenton Blackwood

611 east park avenue - fairmont, wv 26554 phone 304-366-1580 - fax 304-366-1537
e-mail: kenton@wvarchitects.com <http://www.wvarchitects.com>