



blackwood associates, inc.  
architects-planners-visualization

## FIELD REPORT

PAGE 1 OF 1

OWNER  X  ARCHITECT  X  OTHER  X   
 CONTRACTOR  X  FIELD \_\_\_\_\_

PROJECT: SteppingStones Recreation Center

FIELD REPORT NO.: 12

CONTRACTOR: Flint Construction Co., Inc.

ARCHITECTS' PROJECT NO.: 0492100

DATE: 03/01/2005 TIME: 11:00 a.m.

WEATHER: Cloudy/Snow TEMP: 28° F

EST. % OF COMPLETION: 72%+

CONFORMANCE WITH SCHEDULE (±): On

PRESENT AT SITE: Kenton Blackwood, BAI  
 Bob Pirner, SteppingStones  
 Rob Flint, Flint Construction Co., Inc.  
 John Conrad, Flint Construction Co., Inc.  
 John Jackson, Flint Construction Co., Inc.  
 8 - 10 workers

**OBSERVATIONS:**

Photos taken.

Wood blocking and cement board installed at soffit of entry canopy. Synthetic plaster mesh has been back-wrapped at the CJ locations.

Two pairs of aluminum vestibule doors at the main entry have been installed.

The aluminum windows have been installed in the Gym area. Plastic sheeting covers the openings for the louvers.

The majority of the lights have been installed in Gym area. Electrical rough-in work has continued and appears to be nearly complete.

Drywall work appears to be complete.

Painting of the walls and door frames have begun.

Mechanical ductwork appears to be nearly complete out to the flex duct at each space. The HVAC system is on-line and running.

Plumbing work appears to be nearly complete except for installation of fixtures.

REPORT BY: Kenton Blackwood