



blackwood associates, inc.  
architects-planners-visualization

## FIELD REPORT

PAGE 1 OF 1

OWNER  X  ARCHITECT  X  OTHER  X   
 CONTRACTOR  X  FIELD \_\_\_\_\_

PROJECT: SteppingStones Recreation Center

FIELD REPORT NO.: 13

CONTRACTOR: Flint Construction Co., Inc.

ARCHITECTS' PROJECT NO.: 0492100

DATE: 03/15/2005 TIME: 12:00 PM

WEATHER: Sunny

TEMP: 40° F

EST. % OF COMPLETION: 80%+

CONFORMANCE WITH SCHEDULE (±): On

PRESENT AT SITE: Kenton Blackwood, BAI  
 Bob Pirner, SteppingStones  
 Susan Fox, SteppingStones  
 John Jackson, Flint Construction Co., Inc.

**OBSERVATIONS:**

Photos taken.

Installation of ceiling grids and light fixtures appear to be nearly complete.

Electrical work has continued.

Painting of walls and door frames appears to be nearly complete.

Gas Company has temporarily disconnected the gas line to the building so their pressure test of the new service line would not affect building. Discussed the location of the gas meter. Gas Company would prefer the meter at the building in lieu of in the parking area. New location requires two additional vehicle bollards. Verbally requested General Contractor to prepare proposal to install two vehicle bollards similar to the others detailed, except not sleeved.

John Jackson requested clarification on proposed signage mounting. Architect to provide input.

Discussed base for water heater. Contractor to review and provide pad as detailed or alternate method for approval.

Reviewed a crack in the concrete slab-on-grade. Crack occurred adjacent to construction joint. No differential settlement apparent. Photos taken for reference. Flooring Subcontractor to review conditions prior to flooring installation.

REPORT BY: Kenton Blackwood