



blackwood associates, inc.
architects-planners-visualization

FIELD REPORT

PAGE 1 OF 1

OWNER X ARCHITECT X OTHER X
CONTRACTOR X FIELD

PROJECT: SteppingStones Recreation Center FIELD REPORT NO.: 15
CONTRACTOR: Flint Construction Co., Inc. ARCHITECTS' PROJECT NO.: 0492100
DATE: 04/14/2005 TIME: 10:30 a.m. WEATHER: Sunny TEMP: 55° F
EST. % OF COMPLETION: 95%+ CONFORMANCE WITH SCHEDULE (±): On

PRESENT AT SITE: Kenton Blackwood, BAI
John Jackson, Flint Construction Co., Inc.
Six workers.

OBSERVATIONS:

Photos taken.

Finish grading on-going.

Vehicle bollards have been installed.

Asphalt anticipated anytime.

Exterior lights at building and parking areas have been installed.

Waiting on plumbing fixtures.

Lightning Protection System components have been installed.

Aluminum louvers at Gym have been installed.

Heating units in Gym vented to louver. Exhaust fan installed; still waiting for another exhaust fan to be delivered. (May cause delay in installation of Gym flooring. Material stored on-site).

All lights installed in Gym.

REPORT BY: Kenton Blackwood