



blackwood associates, inc.
architects-planners-visualization

FIELD REPORT**PAGE 1 OF 1**

OWNER X ARCHITECT X OTHER _____
CONTRACTOR X FIELD

PROJECT: SteppingStones Recreation Center**FIELD REPORT NO.:** 3**CONTRACTOR:** Flint Construction Co., Inc.**ARCHITECTS' PROJECT NO.:** 0492100**DATE:** 8/9/04 11:20am**WEATHER:** Sunny**TEMP:** 76**EST. % OF COMPLETION:** NA**CONFORMANCE WITH SCHEDULE (±):** On**PRESENT AT SITE:** KQB, Don (Flint), 1 worker**EQUIPMENT ON SITE:** Dozer, backhoe, and roller.**OBSERVATIONS:**

-Photos taken.

-Excavation work has commenced. Material is being removed from the Building Pad to achieve the slab sub-grade.

-Surveying crew scheduled for Tuesday – to stake out site and building lines in field.

-Foundation excavations scheduled for Wednesday. Re-bar delivery scheduled for this week. No footing excavations to proceed prior to delivery and set-up of re-bar.

REPORT BY: Kenton Blackwood

611 east park avenue – fairmont, wv 26554 phone 304-366-1580 – fax 304-366-1537

e-mail: kenton@wvarchitects.com<http://www.wvarchitects.com>