



blackwood associates, inc.  
architects-planners-visualization

## FIELD REPORT

PAGE 1 OF 1

OWNER   X                        ARCHITECT   X                        OTHER         
CONTRACTOR   X                        FIELD       

**PROJECT:** SteppingStones Recreation Center      **FIELD REPORT NO.:** 4  
**CONTRACTOR:** Flint Construction Co., Inc.      **ARCHITECTS' PROJECT NO.:** 0492100  
**DATE:** 08/30/2004, 3:55 p.m.      **WEATHER:** Overcast      **TEMP:** 76°  
**EST. % OF COMPLETION:** N/A      **CONFORMANCE WITH SCHEDULE (±):** N/A

**PRESENT AT SITE:** Kenton Blackwood  
Rob (Flint)  
Three workers

**EQUIPMENT:** Dozer, backhoe, roller, construction trailer, laser transits, hand tamper, pump.

**OBSERVATIONS:**

Photos taken. Downpour occurred minutes before visit.

Building pad excavated down to subgrade.

Entry drive excavated down to subgrade.

Footings have been excavated. Numerous small to large boulders have been encountered and removed during footing excavations. Some exceed 40". Foundations are 35% - 40% complete. Other rebar cages and anchor bolts set for spot and continuous foundations. Concrete pour scheduled for tomorrow may have to be postponed due to rain. Foundations scheduled to be completed this week weather permitting.

Topsoil has been stockpiled.

Rebar, rebar cages, WWF and foundation well sleeves are stored on-site.

Concrete drop inlets stored on-site.

**REPORT BY:** Kenton Blackwood