



blackwood associates, inc.
architects-planners-visualization

FIELD REPORT

PAGE 1 OF 1

OWNER X ARCHITECT X OTHER
CONTRACTOR X FIELD

PROJECT: SteppingStones Recreation Center

FIELD REPORT NO.: 6

CONTRACTOR: Flint Construction Co., Inc.

ARCHITECTS' PROJECT NO.: 0492100

DATE: 10/07/2004 TIME: 4:30 P.M.

WEATHER: Sunny

TEMP: 70° F

EST. % OF COMPLETION: 12%

CONFORMANCE WITH SCHEDULE (±): On Schedule

PRESENT AT SITE: Kenton Blackwood
Superintendent
5 workers

OBSERVATIONS:

Photos taken.

First delivery of structural steel being off-loaded from truck. Components for the canopy and the entrance.

CMU foundation walls are in place. Perimeter insulation observed at foundation wall.

Concrete slab is approximately 75% complete. The remaining areas should be completed next week. Final pours are scheduled for Monday and Tuesday.

Sub slab plumbing appears to be complete.

Work continuing on utility trench. Observed hand-tamping compaction.

Water and gas lines are stored on-site.

Dowels are in place at transitions to exterior concrete slabs.

Granular material installed at front parking area.

REPORT BY: Kenton Blackwood