



blackwood associates, inc.
architects-planners-visualization

FIELD REPORT**PAGE 1 OF 1**

OWNER X ARCHITECT X OTHER
CONTRACTOR X FIELD

PROJECT: SteppingStones Recreation Center**FIELD REPORT NO.:** 7**CONTRACTOR:** Flint Construction Co., Inc.**ARCHITECTS' PROJECT NO.:** 0492100**DATE:** 11/03/2004 **TIME:** 12:00 P.M.**WEATHER:** Partly Cloudy**TEMP:** 52° F**EST. % OF COMPLETION:** 33%**CONFORMANCE WITH SCHEDULE (±):** On Schedule

PRESENT AT SITE: Kenton Blackwood, BAI
Bob Pirner, SteppingStones
Susan Fox, SteppingStones
Rob Flint, Flint Construction Co.
Roger Flint, Flint Construction Co.
John Jackson, Flint Construction Co.

OBSERVATIONS:

Photos taken.

Gravel sub-base and stabilization fabric installed at asphalt areas.

Storm water system has been installed; catch basins, storm lines, head wall with rip-rap.

Building pad; concrete slab-on-grade has been completed.

Sidewalks are approximately 90% complete. Short section of sidewalk not poured at rear to allow crane to operate. Walks have a broom-finished texture.

Utility trench work appears to be complete. Connections have yet to be made.

Power Company workers were working along Mylan Park Drive on new electric service.

All the structural steel and associated metal panels have been delivered to the site. Erection had begun in the high-bay gym area. One bay appeared to be nearly complete. Members of the adjacent bay were erected during visit. Crane, scaffolding and scissor lift being used. G.C. personnel erecting the system.

REPORT BY: Kenton Blackwood