



blackwood associates, inc.
architects-planners-visualization

FIELD REPORT

PAGE 1 OF 1

OWNER X ARCHITECT X OTHER X
CONTRACTOR X FIELD

PROJECT: SteppingStones Recreation Center FIELD REPORT NO.: 8
CONTRACTOR: Flint Construction Co., Inc. ARCHITECTS' PROJECT NO.: 0492100
DATE: 12/17/2004 WEATHER: Sunny/Clear TEMP: Cold
EST. % OF COMPLETION: 38%+ CONFORMANCE WITH SCHEDULE (±): On Schedule

PRESENT AT SITE: Kenton Blackwood, BAI

OBSERVATIONS:

Photos taken.

HDPE culverts installed at two locations at entry drives.

Concrete sidewalk work appears complete.

Metal Building System is approximately 75% - 80% complete, including structural steel at main entry. Cross bracing and insulation appear to be in accord with shop drawings. Openings trimmed out.

Most hollow metal doors and frames at exterior openings have been installed.

Metal stud infill at perimeter walls has started.

Metal stud materials stored on site.

REPORT BY: Kenton Blackwood