



blackwood associates, inc.  
architects-planners-visualization

## FIELD REPORT

PAGE 1 OF 1

OWNER   X   ARCHITECT   X   OTHER   X    
CONTRACTOR   X   FIELD       

PROJECT: SteppingStones Recreation Center      FIELD REPORT NO.: 9  
CONTRACTOR: Flint Construction Co., Inc.      ARCHITECTS' PROJECT NO.: 0492100  
DATE: 11/05/2005      TIME: 12:00 (Noon)      WEATHER: Rain      TEMP: 44° F  
EST. % OF COMPLETION: 45%+      CONFORMANCE WITH SCHEDULE (±): On Schedule

PRESENT AT SITE: Kenton Blackwood, BAI  
Susan Fox, SteppingStones  
Bob Pirner, SteppingStones  
Rob Flint, Flint Construction Co., Inc.  
John Conrad, Flint Construction Co., Inc.  
John Jackson, Flint Construction Co., Inc.  
10-11 Workers

**OBSERVATIONS:**

Photos taken.

Metal building system work appears to be complete; roof installed, insulation panels installed, window returns in place, and accent strips have been applied.

All exterior doors and frames have been installed, except at overhead condition and front entry.

Installation of sprinkler line mains has begun.

Interior stud work is approximately 75% - 80% complete.

Installation of electrical runs has begun.

Some interior door frames have been installed.

REPORT BY: Kenton Blackwood