

PROGRESS MEETING – 02/10/2005
SteppingStones Recreation Center for People with Disabilities
Mylan Park, Chaplain Hill, WV

Attending: Kenton Blackwood, BAI
 Bob Pirner, SteppingStones
 Susan Fox, SteppingStones
 Rob Flint, Flint Construction Co., Inc.
 Roger Flint, Flint Construction Co., Inc.

1. Reviewed Pay Application #7. This application should go to Bob Pirner with a copy to Lea Wolfe.
2. SteppingStones provided an approval letter regarding the time extension request. Architect to prepare Change Order.
3. Discussed the additional work authorized under the Contingency Allowance. Flint is waiting on a cost from the plumbing subcontractor in order to complete the proposal for the proposed temporary LP tank.
4. Discussed the gaps at flashed transition between the Gym space and low bay space. Flute infill to be provided.
5. Owner requested information on remote entry access system. Architect to provide.
6. Discussed installation of FEC's: Revise recessed cabinet to exposed (with white finish) in Gym area, moved to wall adjacent to the overhead door. Moved FEC up several inches to clear a horizontal steel purlin at Break Room.
7. Clearance issue with structured steel at Break Room. Ceilings will have to be lowered 2".